



# Port Jervis Fire Department

## SCBA Inspection Checklist

Pack Assigned to: \_\_\_\_\_ Inspection Date: \_\_\_\_\_

SCBA S/N or Department ID: \_\_\_\_\_ Manufacture Date: \_\_\_\_\_  
 Last Flow Test: \_\_\_\_\_

Inspection Procedures	Pass	Fail
<b>Harness and Backpack:</b>		
1. Inspect all straps for damage		
2. Inspect backpack for damage		
3. Inspect all hoses for damage		
4. Functionally check straps and buckles		
<b>SCBA Functional Inspection</b>		
5. Functionally check of face piece (Mask must not show signs of excess heat exposure, stretch in elastic straps, or other damage)		
6. Functionally check of regulator and face piece		
7. Functionally check of the emergency bypass valve		
8. Functionally check of the low pressure warning device		
9. Ensure remote gauge within 10% of bottle gauge		
10 PASS device actives from lack of movement		
11 PASS device actives by pressing emergency button on remote gauge		

Comments: \_\_\_\_\_

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

By signing below the person who inspected the SCBA unit is confirming that this inspection was done and all information is correct. Only SCBA Units that pass this inspection should remain in service on the fire apparatus.

\_\_\_\_\_  
 Printed name of person doing the inspection

\_\_\_\_\_  
 Inspector's signature

\_\_\_\_\_  
 Date